PROCEDURES FOR SOLAR ELECTRIC (PHOTOVOLTAIC abbreviated as PV) SYSTEM DESIGN AND INSTALLATION

SECTION 4: SOLAR ELECTRIC (PV) SYSTEM INSTALLATION CHECKLIST

Before starting any PV system testing: (hard hat and eye protection required)

Following the completion of each item on the checklist below, check the box to the left of the item and insert the date and initials of the person completing the item. Stars (*) denote items that should be checked directly by the field superintendent with the installing contractor.

	1	Check that non-current carrying metal parts are grounded properly (array frames, metal boxes
	etc. are connect	ed to the grounding system).
	2	Ensure that all labels and safety signs specified in the plans are in place.
		Verify that all disconnect switches (from the main AC disconnect all the way through to the witches) are in the open position and tag each box with a warning sign to signify that work on s in progress.
PV AR	RAY—General (hard hat, gloves, and eye protection required)
	1combiner box.	Verify that all combiner fuses are removed and that no voltage is present at the output of the
	*2ensure they are	Visually inspect any plug and receptacle connectors between the modules and panels to fully engaged.
	*3on cables to ver	Check that strain reliefs/cable clamps are properly installed on all cables and cords by pulling ify.
		Check to make sure all panels are attached properly to their mounting brackets and nothing as being abnormal or misaligned.
	*5	Visually inspect the array for cracked modules.
	*6	Check to see that all wiring is neat and well supported.
PV AR	RAY CIRCUIT	WIRING (hard hat and eye protection required)
	1ensure there is r	Check home run wires (from PV modules to combiner box) at DC string combiner box to so voltage on them.
ConSol		March 2001

_		Verify that the only place where the AC neutral is grounded is at the main service panel.
	G TESTS-Rem	minuer or opsiem, (naru nas, groves, and eye protection required)
WIRIN		nainder of System: (hard hat, gloves, and eye protection required)
	9	Retighten all terminals in the DC String Combiner Box.
FUSE I	BLOCK RESULT MENT. REVER	OF ONE SOURCE CIRCUIT STRING IS REVERSED, THIS CAN START A FIRE IN THE FING IN THE DESTRUCTION OF THE COMBINER BOX AND POSSIBLY ADJACENT SE POLARITY ON AN INVERTER CAN ALSO CAUSE DAMAGE THAT IS NOT IE EQUIPMENT WARRANTY.
	Box (place comparticular attent within proper ra	VERIFY POLARITY OF EACH SOURCE CIRCUIT STRING in the DC String Combiner amon lead on the negative grounding block and the positive on each string connectionpay tion to make sure there is NEVER a negative measurement). Verify open-circuit voltage is ange according to manufacturers installation manual and number each string and note string built drawing. (voltages should match closely if sunlight is consistent)
	7	Recheck that DC Disconnect switch is open and tag is still intact.
CONT	INUATION OF	PV ARRAY CIRCUIT WIRING (hard hat, gloves, and eye protection required)
	6	Repeat this sequence for all source circuit strings.
	5permanent wire	Verify that the both the positive and negative string connectors are identified properly with marking.
	-	anufacturer's specified voltage in full sun. (Panels under the same sunlight conditions should ltages—beware of a 20 Volt or more shift under the same sunlight conditions.)
	4	Check open-circuit voltage of each of the panels in the string being wired to verify that it
followi	ng procedure mus	EE CIRCUIT STRING WIRING (hard hat, gloves, and eye protection, required) (The st be followed for each source circuit string in a systematic approach—(i.e. east to west or north conditions are midday on cloudless days March through October.
		ling is clearly visible.
	3.	Connect the home run wires to the DC string combiner box terminals in the proper order and
	2	Recheck that fuses are removed and all switches are open.

PV Design and Installation Page 2, Section 4: Installation Checklist

Page 3, Section 4: Installation Checklist _Check the AC line voltage at main AC disconnect is within proper limits (115-125 Volts AC for 120 Volts and 230-250 for 240 Volts). 12. __If installation contains additional AC disconnect switches, repeat the step 11 voltage check on each switch working from the main service entrance to the inverter AC disconnect switch, closing each switch after the test is made except for the final switch before the inverter (it is possible that the system only has a single AC switch). INVERTER STARTUP TESTS (hard hat, gloves, and eye protection required) 1. _____Be sure that the inverter is off before proceeding with this section. 2. ____Test the continuity of all DC fuses to be installed in the DC string combiner box, install all string fuses, and close fuse switches in combiner box. ____Check open circuit voltage at DC disconnect switch to ensure it is within proper limits according to the manufacturer's installation manual. If installation contains additional DC disconnect switches, repeat the step 4 voltage check on each switch working from the PV array to the inverter DC disconnect switch, closing each switch after the test is made except for the final switch before the inverter (it is possible that the system only has a single DC switch). *5._____At this point consult the inverter manual and follow proper startup procedure (all power to the inverter should be off at this time). *6. ____Confirm that the inverter is operating and record the DC operating voltage here: _____. *7._____Confirm that the operating voltage is within proper limits according to the manufacturers installation manual. 8._____After recording the operating voltage at the inverter, close any open boxes related to the inverter system. *9. _____Confirm that the inverter is producing the expected power output on the supplied meter. *10. Provide the homeowner with the initial startup test report.

PV Design and Installation

PV Design and Installation Page 4, Section 4: Installation Checklist

*SYSTEM ACCEPTANCE TEST (hard hat and eye protection required) Ideal testing conditions are midday on cloudless days March through October. However, this test procedure accounts for less than ideal conditions and allows acceptance tests to be conducted on sunny winter days. Check to make sure that the PV array is in full sun with no shading whatsoever. If it is impossible to find a time during the day when the whole array is in full sun, only that portion that is in full sun will be able to be accepted. If the system is not operating, turn the system on and allow it to run for 15 minutes before taking any performance measurements. Obtain solar irradiance measurement by one of two methods and record irradiance here: W/m². To obtain percentage of peak sun divide irradiance by 1000 W/m² and record the value here: . (example: $692 \text{ W/m}^2 \div 1000 \text{ W/m}^2 = 0.692 \text{ or } 69.2\%$.) Method 1: Take measurement from calibrated solar meter or pyranometer. Method 2: Place a single, properly operating PV module, of the same model found in the array, in full sun in the exact same orientation as the array being tested. After 15 minutes of full exposure, test the short circuit current with a digital multimeter and place that reading here: Amps. Divide this number into the short circuit current (Isc) value printed on the back of the PV module and multiply this number by 1000 W/m² and record the value on the line above. (example: Isc-measured = 3.6 Amps; Isc-printed on module = 5.2 Amps; Irradiance = 3.6 Amps/5.2 Amps * 1000 $W/m^2 = 692 W/m^2$) *4._____Sum the total of the module ratings and place that total here: _____Watts_{STC}. Multiply this number by 0.7 to obtain expected peak AC output and record here: __Watts_{AC-estimated}. Record AC Watt output from the inverter or system meter and record here: _____Watts_{AC-measured}. ___Divide Watts_{AC-measured} by percent peak irradiance and record here: _Watts_{AC-corrected}. This "AC-corrected" value is the rated output of PV system. This number must be within 90% or higher of Watts_{AC-estimated} recorded in step 4. If it is less than 90%, the PV system is either shaded, dirty, miswired, fuses are blown, or the modules or inverter are not operating properly. Example Test: A PV system is made up of 20, 100 Watt_{STC} PV modules operating at an estimated irradiance of 692 W/m² using method properly or not?

2 shown above. The power output is measured to be 1000 Watts_{AC-measured} at the time of the test. Is this system operating

ConSol March 2001

PV Design and Installation Page 5, Section 4: Installation Checklist

Example Solution:

Sum of module ratings = 100 Watts_{STC} per module x 20 modules = $2,000 \text{ Watts}_{STC}$.

Estimated AC power output = 2,000 Watts_{STC} x 0.7 = 1,400 Watts_{AC-estimated}.

Measured AC output = 1,000 Watts_{AC-measured}.

Corrected AC output = 1,020 Watts_{AC-corrected} ÷ 0.692 = 1,474 Watts_{AC-corrected}.

Comparison of corrected and estimated outputs: 1,474 Watts_{AC-corrected} \div 1,400 Watts_{AC-estimated} = 1.05, which is \ge 0.9,

demonstrating acceptable performance

ConSol March 2001

Worksheet for PV System Field Inspection

One-line d	iagram comparison	
	a one-line diagram available at the site?	
	PV module model number matches plans and cut sheets	
Sensor	PV modules are properly grounded with lugs on each module or equivalent grounding method PV array wiring is consistent with plans (# of modules)	
SIMON _{EP} Roj	Check that cable and conduit is properly supported	
stations.	Where plug connectors are used for module wiring, inspect a sample to make sure that connectors are fully engaged	
the same	Inverter model number matches plans and cut sheets	
Structural	Attachment of Array	
C	onfirm that footings and support structure match the supplied detail.	
C	onfirm that module attachment matches the supplied detail.	
PV System	<u>Signs</u>	
D	o signs have sufficient durability to withstand the environment?	
SI management	ign Identifying Photovoltaic Power Source (at DC disconnect) Operating current (provided in initial plan review) Operating voltage (provided in initial plan review) Maximum system voltage (690.7) Short-circuit current (690.8)	
	ign identifying AC point of connection (690.54) Maximum operating current (provided in initial plan review) Operating AC voltage (provided in initial plan review)	
Si	Sign identifying switch for alternative power system	
S1	gn at the main service disconnect (702.8) notifying the type and location of the optional standby system	